






# LSST Telescope & Site Status

Sandrine Thomas, T&S Subsystem Scientist  
LSST Europe 2018



# LSST Telescope and Site Deliverables



- Summit and Base facilities
- Telescope Mount
- 3-mirror optical system
- Active Optics system
- Calibration system
- Coating Plant
- Observatory control system including the scheduler
- Image Quality
- Throughput
- Fast Cadence
- Up-Time

# Deep into construction



## Welcome to LSST!

Substantial occupancy achieved March 30, 2018

- Punch list items completed
- Offices/furniture installed
- Focus on network completion

LSST subcontractors completing focused tasks

- Exterior support building siding
- Electrical (Pflow tower, AuxTel dome)
- Embedded rails for mirror handling



# Inside the building



## Coating floor

Will house the major LSST components such as the coating chamber, the washing station, and the clean room for ComCam and the LSST Cam....



Future control room!

Currently office space

# Dome

*Contributes to fast cadence and image quality*

The dome assembly is ongoing:  
(EIE) continuing the assembly of the steel structure and advance assembly of the dome system

Real Picture!

Drawing!




TMA-PIER ENVIRONMENT  
For Azimuth rails sectors installation

Two-stories walls of  
scaffold 2.57x0.73m.


Both inner – outer  
rings plus side/top  
tarps for temperature  
control .

Provide access to  
grouting pouring both  
sides.



# Coming soon to Chile: Telescope Mount Assembly

*Contributes to image quality and fast cadence*




Now with real mount control system!

Ongoing factory testing with a focus on:

- Interfaces
- Primary scientific requirement verification (pointing, tracking, jitter)

Factory acceptance test scheduled this summer  
Will start assembly in Chile end of 2018 / beginning of 2019

# Coming soon to Chile: Optical elements 2018/2019



M1M3

Surrogate to Cell integration ongoing

*Contributes to image quality and throughput*

M1M3:

- Cell integration complete, surrogate mirror testing June 2018
- Zenith surrogate mirror testing complete late-June
- Cell disassembly/ship from CAID to UofA early-Oct
- M1M3 out of the airport hangar at the end of November
- **M1M3 optical testing campaign (5-months) at UofA late-Oct thru early-March 2019**
- M1M3 ready for shipment Apr 2019
- M1M3 onsite Jun 2019

M1M3 static support

P: - JUNE 2018


# Coming soon to Chile: Optical elements 2018/2019



*Contributes to image quality*



## M2 Cell Assembly

- Final delivery October 2018
- Surrogate mirror for cell testing
- Meets requirements
- Final Iron runs of the mirror



## Hexapod and Rotator Contract

- Final delivery August 2018
- Spare rotator for SLAC
- Testing was successful



## Hexapod/Rotator



# Coating Plant


*Contributes to throughput*

## Recent Accomplishments:

- Washing station factory tests completed and packaged
- Control software demonstrated
- All magnetrons assembled and tested individually
- Vacuum achieved


## Upcoming Milestones:

- Jun 2018: coating acceptance testing
- Oct 2018: Onsite assembly commences



## System Description:

- Active Optics Open-Loop: Mirrors and hexapod/rotators
- Active Optics Closed-Loop: Wavefront Estimation Pipeline (WEP), Optical Feedback Controller (OFC)
- Initial Alignment System: System Alignment Controller (laser tracker located in the center of M1M3)



Simulated intra- and extra-focal images for one of the wavefront sensors, obtained using a simulation tool called PhoSim.



- Scheduler is making good progress
- A simplified version will be available for the Auxiliary Telescope first light
- Engaging the community for feedback in order to further optimize the observing cadence

Talk by Tiago Ribeiro

# Calibration System



*Contributes to photometry accuracy*

In dome calibration:

- Flat field screen
- Collimated Beam projector


Auxiliary Telescope

- Spectrograph


Others:

- All Sky Camera


See talk by Patrick Ingraham



# Integrated Project Schedule



FY 2014				FY 2015				FY 2016				FY 2017				FY 2018				FY 2019				FY 2020				FY 2021				FY 2022				FY 2023				FY 2024			
Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4



# Looking forward: Integration of all components



Telescope ready for  
camera installation  
mid-2020, in the  
meantime....



# Thank you!

