

NU_1

*Recent status of J-PARK T2K
beam line and plan for FY08*


Nobuhiro KIMURA/KEK

Contents

- Recent status of J-PARK T2K beam line
- Construction schedule for FY08
- Proposal for FJPPL R&D program

J-PARC Accelerators

PARTICLE PHYSICS
JOINT LAB
JAPAN - FRANCE




These were the newest information on 13, May

1. Gates for access to 50Gev MR tunnel should be closed on 14, May
2. 50Gev MR operation would be started on 18, May

[Feb.2006]


Commissioning Plan




MR beam commissioning will be started on 18 May !

[Day-one Fx Operation Parameters]

- 30GeV
- 6 bunches / h = 9 (kicker rise time problem)
- Rep. period: ~3 s



The Neutrino Beam-Line



Primary Beam-line




Preparation Section




Final Focusing Section

- Beam-line tunnel was completed in December 2006
- Installation is started from July 2007




(Note: The 2nd FOPF workshop held at Paris - 15~16/May/2008)



Status of SCFM

- In our project plan, thirty two SCFM's products for T2K.
- All of the SCFM's are tested using with horizontal cryostat in KEK.
- In this time, twenty eight SCFM's have been finished performance test without serious troubles.
- These magnets install in the tunnel equipped with vacuum vessels.
- Left four SCFM's will be done performance test until mid of 2008.
- These SCFM's will use as reserve magnet.



Status of SC system



Twelve doublet cryostats were completed, and have been installed in the tunnel.
Left two cryostats and two reserved cryostats are now under production at Mitsubishi Electric Co..


Status on Doublet Cryostat (1)



On 8th Feb. 2008, installation work of the doublet cryostats were started in the tunnel at Tokai.

The above photograph shows the first cryostat into the tunnel by crane. Left three photographs show the first cryostat pulling by folk lift to put on the right position in the tunnel.

Status of Transfer Line




Production of Transfer line
was started on end of 2007




First of four units of transfer
line were delivered for KEK.
These units will be installed
in the tunnel on this July.

Beam Monitors

- Configuration
 - Position : Electro-Static Monitor (ESM)
 - Profile : Segmented Secondary Emission Monitor (SSEM)
 - Intensity : CT
 - Loss monitors: 50 Ionization chambers
- Readout by COPPER/KEK-DAQ
- *All monitors in beam-line by October.*
- OTR in front of the target
- A monitor remote-handling stack in front of TS vessel by TRIUMF




	Int	Cn	Pr
	.	t.	of.
Prep.	3	9	9
Arc	0	5	4
FF	2	5	5
M.Sta ck	0	1	1
Total	5	20	19




ESM

SSEM



Target Station





- 40tons crane for remote maintenance installed on March '08
- Construction of the building to be completed in June '08


Helium Vessel Construction




Decay Volume





2008/03/07



1st / 3rd Horn Operation Test






June 30, 2006



April, 2007

Beam Dump / Hadron Absorber




- It can accept future MW beam

Contents

- Recent status of J-PARC T2K beam line
- Construction schedule for FY08
- Proposal for FJPPL R&D program

Construction schedule



- Installation of almost all components in 2008
 - SC magnets from Feb, Target/Horn from July,
 - SC/Horn in-situ operation test from 2009, Interlock inspection Mar. 2009
- Construction is on schedule!!
- Beam commissioning will start in April 2009

Contents

- Recent status of J-PARK T2K beam line
- Construction schedule for FY08
- Proposal for FJPPL R&D program

Proposal Nu_1: “R&D of neutrino beam production for future (Multi-)MW proton facility” (R&D on T2K beam)

- Members
 - Saclay: J.-P.Charrier, F.Pierre, C.Cavata, A.Bouty, T. Boussuge, M.Zito
 - KEK: T.Kobayashi, K.Sakashita, T.Nakadaira, T.Ogitsu, K.Sasaki
- Research items
 - KEK is in charge of the design, provisioning and commissioning of the Primary Proton Beam Line.
 - CEA/Saclay is in charge of the design, provisioning and commissioning of the Magnet Safety System (MSS).
- Request for support
 - CEA/Saclay: 24950 Euro for travels
 - KEK: One million Yen for travels