
# **Boulby WP2.8 and Update**

### Interim Report (440 pages) - includes LENA, MEMPHYS and GLACIER



**NEW included in report:** 

Geophysics Update from Alan Auld Ltd.: LENA Design/Simulations MEMPHYS Designs/Simulations GLACIER Update

**Improved Cavern Designs** 

Liquid Procurement Assessment

New political support

Updates, transport, services and costs

**Correction of errors** 

Alan Auld Ltd.: Two-layer structure in upper region not regarded as an issue

### **In-situ Rock Studies from Ramp**

• Extensive surveys across the site: bore-holes but also IN-SITU studies



- New excavation to start in East region to 1500m
- New studies of dolomite below shafts

### General

Transport	Facilities available; travel times and options
Road	A19, A1(M) main N-S motorways, 30 mins away (access for 44T lorries)
Rail	Nearest station Saltburn, 10 mins away, hourly service, 4 hrs to London
Air	Tees airport 40 mins, international connections; Manchester 2-3 hrs away
Ship	Passenger ports at Hull (1 hr away); CPL cargo port 10 miles away
Bus	Regular local bus services to the mine connecting with local towns/cities





Fig 0.2. Position of the two main shafts at Bou

rail :

othe

indu

Boulby mine is 30-40 mins drive from Durham Tees Airport a local international airport with for d of m good service to Amsterdam that allows relatively fast connections world-wide. Several other airports are close by including Newcastle (~ 1hr by train to Darlington rail station) and indu Manchester Airport (~3 hrs by train). This is the largest in the region with direct flights world-wide including the US and far east.






Boulby mine is connected directly by rail to nearby Tees Port where the mine company CPL have a private dock (Tees Dock). This allows direct access for both inward materials to the mine and outward for export of the minerals. This dock, situated strategically on the North Sea allows straightforward links to all major European ports and beyond.







# Local Industry (liquids)



*Liquids:* There is particularly good access at Boulby to both liquid gas (including argon) and petroleum based liquids (such as mineral oil for scintillator) thanks to the proximity of the industrial base at Tees, for instance the BOC plants (see Fig. 3). There are good road links to the plants and also the direct rail link. The proximity would allow staging of liquid delivery without the need for on-site storage at the surface at Boulby itself.



Fig. 0.4. Proximity of liquid production plants to Boulby.


Steel and materials: the mine is a regular consumer of large quantities of steel, concrete, and other building materials and has an established network of local and regional suppliers well matched to many of the requirements for LAGUNA. Bulk purchases can ensure best costs.

Skills and manpower: the strong industrial base of the region, including the petro-chemical and manufacturing industries in the Tees Valley, means there is access to a huge range of engineering, technical and scientific skills.

## **Rock Work Update**

#### Table 0.3.9.1 Average Geomechanical Properties

Anhydrite
 A Halite
 B Polyhalite
 C Anhydrite



### Some errors corrected, updates from CPL and AAE

Geological Period	Approx depth (base) below ground level (m)	Approximate thickness (m)	Formation
Devensian	20	20	Boulder Clay
Jurassic	380	360	Lias Mudstones
	400	20	Rhaetic Mudstone
Triassic	600	200	Mercia Mudstone
	900	300	Sherwood Sandstone
	1020	120	Saliferous Marl, Top Anhydrite and
			Sleights Siltstone
	1075	55	Up halite
	1082	7	Up Anhydrite
	1105	23	Carnallitic Marl and Upgang Formation
	1145	40	Boulby Halite [Middle Halite]
Permian	1173	28	Billingham Main Anhydrite [Middle Anhydrite]
	1212	39	Upper Magnesian Limestone [Dolomite]
			Fordon Evaporites
	1240	28	Anhydrite [Lower Anhydrite]
	1264	24	Halite and Polyhalite [Lower Halite]
	1319	55	Anhydrite
			Kirkham Abbey Formation and Lower
	1369	50	Magnesian Marl
	1569	200	Hayton Anhydrite and Lower Magnesian
			Limestone
	1574	5	Marl Slate
	1583	9	Basal Sands
Carboniferous		>3000	Coal Measures (Mudstones, sandstones
			and coal seams)
			Millstone Grit (Sandstones and
			mudstones)
			Limestone Series (Limestones and
			mudstones)


## **Glacier Section**

## **Glacier Cavern Design**

#### Alan Auld Ltd. Design AMCO Ltd. Construction and Cost

#### Part 1 GLACIER

This section details the feasibility study for constructing the massive GLACIER detector at Boulby comprising up to 100 ktons of liquid argon. As outlined in the introduction the approach has been to employ two independent companies, SES Ltd. and AMCO/AAE Ltd. experienced at working at Boulby to assess feasibility, design and cost the facility.









Fig. G4.3.1 Schematic of the main cavern showing access roadways and space around the tank volume




#### G4.3.2 Construction Sequence Outline

The construction for the main cavern is foreseen in four phases in line with the plans below. The envisaged timeline for these phases is given in Sec. 4.8. This is a conservative timeline that does not allow for the possibility of more parallel working. The phases are:


Phase 0: Preparation and Procurement Phase I: Dome Excavation and Bolting Phase II: Main Volume Excavation and Bolting Phase III: Shotcrete and Finish

## **GLACIER Engineering (AAE)**

#### AMCO Ltd. Construction and Cost




Β\_\_



AAE conclusions agree with others

# **Glacier Ancillary Options**

#### **Ancillary Rooms**




## **GLACIER Alternative (SES)**

FOR INFORMATIO


2. FOR TENDE

- Single large raise-bore; internal staged spiral blasting
- Internal 15m cable bolting
- 3 Phases: Roads, Dome, Main
- Timeline (4+ years); Cost €48.5M




## **Costs and Times**

ITEM		COST (K£)
MAIN DETECTOR CAVERN (see AMCO/AAE table)		
Phase 0 – Design and Procurement		
Procurement and mobilisation of equipment		700
Management, design, technical and engineering personnel		800
Surface accommodation installation of plant		50
Phase I – Dome Section		800
Phase II - Lower Section, Roads and Boreholes		400
Phase III – Lower Section Construction		1800
subtotal	45500	
ADDIITONAL and OPTIONAL ITEMS		
Certification		
Inspections		2
HMI certification		1
Planning process		
Environmental impact study		5
subtotal	85	
Tendering Process		
Consultation services		10
Legal and contract		20
subtotal	120	
Auxiliary Cavern for Liquid Storage Underground		
Excavation of liquid storage caverns		1000
subtotal	10000	
Additional Ancillary Laboratories		200
subtotal	2000	
Additional Underground Road Access		200
subtotal	2000	
Additional Ventilation Bore hole and Infrastructure		200
subtotal	2500	
Contingency for Rock Removal		300
subtotal	3000	
SPECIFIC CAVERN OUTFITTING		
Installation of access platforms, walkways and tank supports		50
Outfitting of control labs and storage facility (inc. cranes)		60
Outfitting of clean room facility (inc. cranes)		20
Installation of services (inc. power cables, ventilation)		50
Inspections and other costs		50
subtotal	2300	



### **GLACIER Management (AAE)**

#### • Timeline (3 years); Cost €45M; management structure




## **Tank Logistics**

#### G6.2 Industrial Partnership for Tank Construction at Boulby

To achieve the proposed Boulby specific assessment a partnership has been formed between the following companies:

- (1) Rhyal Engineering Ltd. UK company expert in building large liquid petroleum gas tanks
- (2) AMCO Ltd. Mining and civil engineering company expert in building steel structures underground at Boulby
- (3) AAE Ltd. Consultant Mining and Civil Engineering company responsible for designs of the caverns envisaged at Boulby
- (4) Technodyne Ltd. Design engineers expert in large LPG tank design
- (5) CPL the mine company at Boulby, expert in the logistics of transportation of equipment underground..



#### **Discussions with Technodyne/CPL**

Meeting with Rhyal Engineering planned but not happened yet

Component LOW SEISMIC	Typical Component Size	Material	Quantity	Mass/Unit (tonne)	Total Mass (tonne)
Inner tank shell plates	Plates 76mm to 10mm thick, 2925mm x 10680mm, r = 34m	A240 type 316	160	18.2 to 2.4	1675
Inner tank annular plates	Plates 29mm thick, 980mm x 10993mm	A240 type 316	20	3.8	76
Inner tank bottom plates	Plate 5mm thick, 2270mm x 9970mm at r = 32.628m	A240 type 316	152	0.9	136
Inner tank top plates	Plate 5mm thick, 2270mm x 9970mm to r = 34m	A240 type 316	154	0.9	138
Inner tank compression ring/knuckle/top stiffener	Plates 1300 x 18 web, 400 X 20 flange x 10680mm	A240 type 316	20	2.6	53
Inner tank top support structure	Angle 250 x 250 x 20 at 3.5m spacing modules	A240 type 316	24	15.6	375
Inner tank top support structure	Plate 6mm thick, 2270mm x 9970mm at r = 35m	S275J2	135	1.1	148
Inner tank Intermediate stiffeners	4 stiffener rings 200 x12 to 350 x 20 x 10680mm	A240 type 316	80	0.2 to 0.6	46
Inner tank anchors	Reserved if needed	A240 type 316	60	0.25	15
Outer tank annular plates	Plates 9mm thick, 980mm x 10993mm	A553 type 1	20	0.75	15
Outer tank bottom plates	Plates 6mm thick 2270mm x 9970mm at r = 34,448m	A553 type 1	160	1.1	180
Outer tank sides including compression ring	Plate 13 mm to 16mm thick, 2930mm x 10995mm, r = 35m	A553 type 1	180	3.2 to 4.0	705
Outer tank compression bar	Plate 36mm thick, 850mm x 4580mm at r = 35m	\$275J2	48	1.1	53
Outer tank top plate	Plate 5mm thick, 2270mm x 9970mm	\$275J2	235	0.9	210
Outer tank top support structure	I Beam 300 x 150 x 10000mm IPE300	IPE300	288	0.5	155
Outer tank stiffeners	Plate 10mm thick, 2 off 450mm & 400mm x 10680mm	A553 type 1	40	1	40
Outer tank anchors	Flat bar 140mm x 10mm x 3500mm	A553 type 1	60	0.04	2.6
Access ladders and platforms external	External acess to deck area modules	\$275J2	6	0.4	2.4
Access ladders and platforms internal	Inner tank only, no deck platform modules	A240 type 316	6	0.4	2.4
Nozzies	Based upon similar tanks	A240 type 316	40	0.2 to 5.0	33
Inner tank ring beam	Perlite concrete	Perlite concrete	50	2	100
Inner tank concrete levelling layers	2 off 75mm thick r = 35.1m, 1450m <sup>3</sup> at 2500 kg/m <sup>3</sup>	Concrete	1450	2.5	3625
Inner tank bottom load bearing insulation	6 layers Expanded glass blocks	Foamglas	148000	0.005	718
Inner tank bottom DPC	Bituminious felt DPC 7 layers 950mm x 8000mm rolls	DPC	3700	0.2	813
Annular insulation system	Perlite ore and expansion fuel (cubic metres)	Perlite	6298	0.073	460
Annular insulation system	Resilient blanket and glass cloth	Blanket	685	0.035	24
Inner tank top insulation system	Fibreglass (cubic metres)	Fibreglass	4400	0.018	79
Inner tank top insulation system	Expanded glass blocks	Foamglas	56600	0.005	283
Cavern foundation / leveling layer	1.5m average thickness at r = 35.6m (cubic metres)	Concrete	6000	2.5	15000
Elevated piles	1m diameter at 3m spacing, 2m high (cubic metres)	Concrete	700	2.5	1750
Pile cap	1m thick at r = 35.6m (cubic metres)	Concrete	4000	2.5	10000

# **Tank Logistics**

(2) logistics for steel transportation underground look reasonable in principle: There is transportation infrastructure for steel at Boulby, on the surface via the CPL rail hub and port and by road direct to the materials shaft. Underground transfer is by truck through ~10m x 5m main roads. The mine operates 24 hrs/day, 365 days/yr with shaft transfer of materials generally at night with loads of typically 10 tons and up to 10-15m length. The mine is used to shifting several hundred tons of steel per month up to 12km underground, for use in construction and support structures. Allowing for shift operations, the maximum normal capacity for bulk materials delivery underground, such as steel plate, is ~250 tons per day. The tank requires ~4000 tons of steel so over 1 year construction, i.e. ~4% of maximum capacity and not regarded as excessive. Careful staging over a longer period could reduce it further.

(3) a significant issue is concrete production and delivery, specifically the requirement for ~30,000 tons of concrete (~30% normal transport capacity per year): However, of this 2% is steel, ~82% aggregate and water, leaving ~16% (4800 tons) cement. One option would be to use excavated dolomitic rock as aggregate and only transport cement. Better would be to pump down the proposed small-bore ventilation shaft.

(4) the need for additional manpower underground: Boulby operates 3 man shifts per day, 24 hrs/day and 365 days/yr. Transport of construction staff underground is also well within maximum capacity (~180 people/hr).

# **Liquid Procurement**

#### G7.2 Industrial Partnership for Liquid Procurement at Boulby

To achieve the proposed Boulby specific liquid argon delivery assessment discussion has started between the following companies:

- Air Products Ltd. UK based company expert in production and delivery of cryogenic liquids in the UK and Europe (also USA and Asia).
- (2) Technodyne Ltd. Design engineers expert in large LPG tank design
- (3) CPL the mine company at Boulby, expert in the logistics of transportation of equipment underground..

(1) potential cost savings from proximity of local supplies of liquid argon from nearby Tees industry and Air Products plants at Hull: The location of Boulby close to existing Air Products and Linde/BOC liquid argon production at Tees, Hull and Carington, plus access to a dedicated port, rail and A-class roads, provide an estimated saving of 30-50% in argon costs over other locations in Europe (AP private communication).

The vast pertro-chemical industry in nearby Tees has several companies that can produce liquid argon and scintillator materials. The mine owns a rail line in that direction. Fig. G7.3.1 shows the proximity of the BOC plant to Boulby, about 30 km.








Fig. G7.3.2 Proximity of the Air Products plants to Boulby, Hull is ~150km.

## **LENA Section**

LAGUNA, Design Study Boulby 326 (438) Geo-technical report, deliverable 2.1. 20.10.2009

BOULBY LAGUNA Design Study – Interim Report <u>PART 2 (LENA) and PART 3 (MEMPHYS)</u> Geo-technical, Underground Infrastructure and Engineering (EU, FP7: Work Package 2: Deliverable 2.3) - in strict confidence -Version 5 - 14/05/10



LAGUNA, Design Study Boulby 330 (438) Geo-technical report, deliverable 2.1 20.10.2009

Table of Contents

Acknowledgements and Contributors	
· · · · · · · · · · · · · · · · · · ·	T (CT2) ( Dode Conte Domber 201 (200)
Part 2 LENA	LAGUNA, Design Study Boulby 331 (438) Geo-technical report, deliverable 2.1. 20.10.2009
L1 LENA DETECTOR	
L1 LENA DETECTOR L1.1 Introduction to the LENA detector	
	L5.2 Location of LENA L5.3 Emergency Access and Concepts with Gravity fed Liquid Dumps
L1.2 LENA detector construction requirements L1.2.1 Tank design constraints and technical requirer	L5.4 LENA Concept Layouts with Conventional Rock-Bolting
L1.2.1 Tank design constraints and technical required	L5.5 LENA Concept with Spiral Access and Reinforcement
	L5.6 Excavation Sequencing for LENA - AMCO Example
L2 LENA LOCATION OPTIONS	L5.7 Estimated Budget for LENA from AMCO/AAE L5.8 Example of Excavation with Spiral Ramps (not recommended)
L2.1 General location considerations	Esto Example of Excavation with spiral Ramps (not recommended)
L2.2 General region of interest	L6 LENA PROJECT with ANCILLARIES
L2.3 Location options for LENA	L6.1 Executive Summary
L3 LENA CAVERN SIMULATIONS – PART 1	L6.2 LENA Main Cavern Construction and Staging
(Introduction and 1100m depth)	L6.3 LENA Main Cavern Sequencing Diagrams L6.4 LENA Ancillary Caverns, Roadways and Liquid Storage
L3.1 Introduction and ABAOUS/CAE	L6.5 Rock Removal
L3.2 Rock Types, Properties and Geomechanics	L6.6 Ventilation Issues, Provision of Ventilation Bore-hole, Emergency Set-up
L3.3 Plasticity and the Drucker-Prager Model	L6.7 Total Project Cost Estimates and Timelines
L3.4 Rock Layer Data for Studies at 1100m in dolor	
1.5.4 Rock Layer Data for Studies at 1100m in dolor	L7 LIQUID PROCUREMENT and COSTING SPECIFIC to BOULBY
L3.5 Method and Preliminary Investigation of Cave	L7.1 Introduction
L3.6 Shear Experimentation	L7.2 Background Information on Liquid Scintillator
-	L7.3 Liquid Scintillator and Boulby
L3.7 Plasticity Experimentation	L8 ENVIRONMENTAL ISSUES
L3.8 Preliminary FLAC3D Results	L9 HEALTH AND SAFETY
·	L10 TOTAL PROJECT COSTS
L3.9 First Conclusions for Position in the Upper Do L3.10 Conclusions to LENA Simulations PART 1	ANNEX L1 Previous Simulations of LENA
L3.10 Conclusions to LENA Simulations PART 1	
1.4 LENA CAVERN SIMULATIONS – PART 2	
L4.1 Introduction to Studies at 1300 m Depth	
L4.2 Simulations with No Rock Strengthening an	ound Cavern (vield limit at


#### Main Focus is 1300m and below

#### L4 LENA CAVERN SIMULATIONS - PART 2 (1300 m depth and below)


This section contains the main conclusion from preliminary simulations focused on the deeper dolomite layer. Further background information can be found in ANNEX L1.

#### L4.1 Introduction to Studies at 1300 m Depth


The work here focuses on the more realistic scenario of using the deeper and thicker dolomite area below 1300m and takes further account of new knowledge of the dolomite rock from in-situ studies. The simulations were undertaken with the following assumptions as in Part 1:



# LENA - New ANSYS work (AAE)




# **LENA - ANSYS further work**



AAE conclusions agree with others


## LENA - ANSYS new work



### **LENA Cavern previous studies**

### **Studies at 1400-1500m in Dolomite**

• Shape selection development






Rock-bolting and cabling studies


• Golders Ltd., AAE Ltd and our own work confirm stability is achievable

Active yield plots showing a 10m zone of reinforcement around the cavern with strengths of 20MPa, 30MPa and 40MPa

**Previous studies** 



## LENA designs/costs



### **MEMPHYS** section

LAGUNA, Design Study Boulby Geo-technical report, deliverable 2.1. 393 (438) 20.10.2009

#### Part 3 MEMPHYS

This section details the feasibility study for constructing the massive MEMPHYS detector at Boulby comprising up to three caverns of up to 300 ktons of water each. As outlined in the introduction the approach has been to employ two independent companies, SES Ltd. and AMCO/AAE Ltd. experienced at working at Boulby to assess feasibility, design and cost the facility.







LAGUNA, Design Study Bo Geo-technical report, delivera			
Part 3 MEMPHYS M1 MEMPHYS DETECTOR			
M1.1 Introduction to the MEMPHYS detector			
M1.2 MEMPHYS detector construction requirements			
M1.2.1 Tank design constraints and technical requirement	ents		
M2 MEMPHYS LOCATION OPTIONS M2.1 General location considerations M2.2 General region of interest M2.3 Location options for MEMPHYS			
M3 MEMPHYS CAVERN SIMULATIONS - PAR M3.1 Introduction to MEMPHYS Rock Simulations M3.2 Conservative Rock Parameters and Cavern S M3.3 Conservative Rock Parameters, Optimum Sh M3.4 Multiphe MEMPHYS Caverns and Access Ro M3.5 Conclusion on Technical Feasibility		LAGUNA, Design Study Boulby Geo-technical report, deliverable 2.1.	333 (438) 20.10.2009
M4 MEMPHYS CAVERN SIMULATIONS – PA M5 MEMPHYS MAIN CAVERN LAYOUTS an M5.1 Introduction and Summary M5.2 Location of MEMPHYS M5.3 Emergency Access and Concepts with Gravit M5.4 MEMPHYS Concept Layouts with Conventio M5.6 MEMPHYS Excavation Sequencing – AMCO M5.6 Testimated Budget for MEMPHYS from AM	M7.3 Water Delivery M8 ENVIRONME M9 HEALTH AND M10 TOTAL PROJ	NTAL ISSUES SAFETY	YS
M6 MEMPHYS COMPLETE PROJECT v	ANNEX MI Pre	vious Simulations of MEMPHYS	
M6.1 Executive Summary         M6.2 MEMPHYS Main Cavern Construction and         M6.4 MEMPHYS Ancillary Caverns, Roadways and I         M6.4 NEMPHYS Ancillary Caverns, Roadways and I         M6.4 MEMPHYS Ancillary Caverns, Roadways and I         M6.4 MEMPHYS Ancillary Caverns, Roadways and I         M6.4 NEMPHYS Ancillary Caverns, Roadways and I         M6.4 NEMPHYS Ancillary Caverns, Roadways and I         M6.4 Venture         M6.4 Venture         M6.6 Ventilation Issues, Provision of Ventilation Bore         M7       LIQUID PROCUREMENT and COSTING SPE	is Liquid Storage -hole, Emergency Set-up		

393


### **MEMPHYS** designs/costs




RAISE BORE A LOWER ACCESS ROAD



## 200 ton water shield at Boulby



91RC2743



## **MEMPHYS** designs/costs

2903

#### LAGUNA PROJECT AT BOULBY MINE

#### BUDGET PROPOSALS FOR CONSTRUCTION OF THE MEMPHYS CAVERN

Unit rates upon which the above item is based + a) Excavation b) Rockbolting	m3 each		105.00 45.00	
Unit rates upon which the above item is based - a) Excavation	m3			
Unit rates upon which the above item is based - a) Excavation	m3			
Unit rates upon which the above item is based - a) Excavation	m3			
Unit rates upon which the above item is based -			105.00	
Phase 3 - Construction of lower section	8.m			55,000,000.00
e) Ramp drivages	m		3,200.00	
d) Borehole reaming	m		5,500.00	
	m		1,500.00	
Unit rates upon which the above item is based -	-		104.00	
Phase 2 - Construction of lower connecting access roads and borcholes	sum			10,000,000.00
e) Ramp drivages	m		3,200.00	
	tonne			
c) Cable bolting	each		180.00	
b) Rockbolting	each		45.00	
Unit rates upon which the above item is based - a) Excavation	m3		105.00	
Phase 1 - Construction of cavern domed section	sum			25,000,000.00
Establishment of surface accommodation and installation of plant and equipment underground	sum			500,000.00
Provision of management, design, technical, engineering and administrative personnel as shown on programme ref 2903-01	sum			8,000,000.00
	sum			10,000,000.00
		Quantity	Rate	Amount £
	Establishment of surface accommodation and installation of plant and equipment anderground Phase 1 - Construction of cavern domed section Unit rates upon which the above item is based - a) Excavation b) Rockbolting c) Cable bolting c) Cable bolting c) Cable bolting c) Shoterete c) Ramp drivages Phase 2 - Construction of lower connecting access roads and borcholes Unit rates upon which the above item is based - a) Excavation b) Rockbolting c) Borchole plots c) Borchole reaming c) Ramp drivages	Procurement and mobilisation of equipment sum Provision of management, design, technical, engineering and administrative personnel as shown on programme ref 2903-01 sum Establishment of surface accommodation and installation of plant and equipment anderground sum Phase 1 - Construction of cavern domed section sum Unit rates upon which the above item is based - a) Excavation n m Phase 2 - Construction of lower connecting access roads and bereheles sum Phase 2 - Construction of lower connecting access roads and bereheles sum Util rates upon which the above item is based - a) Excavation m Phase 2 - Construction of lower connecting access roads and bereheles sum Util rates upon which the above item is based - a) Excavation m Phase 3 - Construction of lower connecting access roads and bereheles sum Util rates upon which the above item is based - a) Excavation m Children m Phase 3 - Construction of lower connecting access roads and bereheles sum Util rates upon which the above item is based - a) Excavation m	Procurement and mobilisation of equipment sum Provision of management, design, technical, engineering and administrative personnel as shown on programme ref 2903-01 sum Establishment of surface accommodation and installation of plant and equipment anderground sum Phase 1 - Construction of cavern domed section sum Unit rates upon which the above item is based - a) Excavation and installation and installation and installation and equipment () Construction of cavern domed section sum Unit rates upon which the above item is based - b) Rockbolting each () Cable bolting e	Procurement and mobilisation of equipment sum  Provision of management, design, technical, engineering and administrative  provision of management, design, technical, engineering and administrative  sum  listablishment of surface accommodation and installation of plant and equipment  anderground surface accommodation and installation of plant and equipment  anderground surface accommodation and installation of plant and equipment  anderground surface accommodation and installation of plant and equipment  anderground surface accommodation and installation of plant and equipment  anderground surface accommodation and installation of plant and equipment  anderground surface accommodation and installation of plant and equipment  and blant of cavera domed section sum  construction of lower connecting access roads and bareholes sum  construction of lower connecting access roads and bareholes sum  construction of lower connecting access roads and bareholes sum  construction of lower connecting access roads and bareholes sum  construction of lower connecting access roads and bareholes sum  construction of lower connecting access roads and bareholes sum  construction of lower connecting access roads and bareholes sum  construction of lower connecting access roads and bareholes sum  construction of lower connecting access roads and bareholes sum  construction of lower connecting access roads and bareholes sum  construction of lower connecting access roads and bareholes sum  construction of lower connecting access roads and bareholes  sum  construction of lower connecting access roads and bareholes  sum  construction of lower connecting access roads and bareholes  sum  construction construction construction  sup construction construc

#### Significant cost still to be resolved for MEMPHYS at Boulby are:

Cost changes related to exact geographic separation between MEMPHYS caverns
 Cost tank construction on site at Boulby noting the need for detachement from the walls
 Underground water supply and purification plant construction costs
 Cost of operations of MEMPHYS at Boulby over 30 years
 Cost of decommissioning

These issues need to resolved before the relative viability of MEMPHYS at Boulby can be fully assessed.

Table M10.1: Cost and timescale estimates for LAGUNA site infrastructure at Boulby

Item	MEMPHYS
Cavern (MDC)	£108.5M
Phase 1	£25M
Phase 2	£10M
Phase 3	£55M
Vent bore (option)	£2M
3rd Shaft (option)	£15M
Ancillary labs	£10M
Liquid store	TBD
Tank and Detector	TBD
Timescale	7 years

# **Conclusion - Highlights**

### • LAGUNA is feasible at Boulby (confirmed by several means)

- with many interesting features...
- best construction start date ~ 2 years (to fit with CPL)
- the two layer structure is NOT a technical problem
- We would like to continue the study (much still to do, e.g.):
  - understand engineering logistics better (tank construction)
  - understand rock removal logistics better
  - understand ancillary caverns and decommissioning better
  - develop liquid procurement logistics (inc. pipeline)
  - design the vent-bore concept
  - firm up TOTAL costs and timelines
  - confirm HM Inspector approval in principle

## LAGUNA - WP3 [09/10-Frejus]

# WP3 - deliverables (Mar 2010)

3.1	Site specific safety overview report	3	USFD	20	Report	со	1/7/09	confidential, but EC can see it	template
3.2	Final report	3	USED	20	Report	00	1/7/10	confidential	
3.3	Report on liquid procurement	3	USFD	10	Report	RE	1/3/10	liquids	
3.4	Report on socio- economic impact	3	USFD	10	Report	RE	1/3/10	socio-impact also restricted	

WP3.3 A restricted report on the liquid procurement

WP3.4 A restricted report on the socioeconomic impact of the research infrastructure at each site

WP3.2 Confidential final report on safety

TIMETABLE for deliverable.....

### Tasks and responsibilities as specified

Task 9 Assessment of hazards events and risk analysis (USFD coordinator)

Task 10 Safety & monitoring of large underground tanks (ETHZ, Technodyne)

WP3.3

Task 11 Site specific impact of liquid procurement and tank filling (ETHZ, Technodyne, USFD)

Task 12 Final report on safety and environmental issues (USFD coordinator)

Task 13 Socio-economic impact of the research infrastructure on the sites (USFD coordinator) WP3.4

WP3 - Safety, environmental	5/28/08	4/14/10	491.00
and socio-economic issues			
Assessment of hazards events and risk analysis	5/28/08	8/26/09	326.00
Safety and monitoring of large-scale tanks	12/15/08	11/24/09	247.00
Site impact of liquid procurement and tank filling	3/5/09	3/17/10	270.00
Final study on safety and environmental issues	12/14/09	4/14/10	88.00
Socio-economic impact of the research infrastructure on the sites	9/15/08	4/9/10	410.00

# Deliverable WP 3.3

# **WP3.3 Report Contents**

#### **Objectives as in annex 1:**

- Identify potential safety and environmental risks for each target liquid
- Assess legal authorization requirements for each target liquid
- Define interface and the sharing of responsibilities in terms of safety between the research infrastructure and the host (road tunnel or mine)
- Evaluate the methods of the procurement of large quantities of each target liquid and the local safety impact and cost associated to the in-situ procurement of a given quantity of each target liquid
- Define tank filling techniques maintaining the specifications during the process and their impact on the site

#### **Description of work as in annex 1:**

Assess the procurement of the cryogenic liquids via contacts with leading European companies in the market. The study will involve estimation of costs and transport methods.

### • Each lab. provide draft report by 14th Jan

<u>28th Jan</u>

# Task 10 - Liquids (ETHZ, Technodyne)

Task 10 Safety and monitoring of large underground tanks

- Tank/delivery instrumentation, gauges, leak detection
- Delivery-tank interconnections, communications
- Impact on cavern construction....

Some overlap between general safety/environment deliverable and liquid procurement deliverable...

# Task 11 - Liquids (ETHZ, Technodyne, USFD)

Task 11 Site specific impact of liquid procurement and tank filling

This task will evaluate the *methods of procurement* in large quantities of each target liquid and the consequence for each specific site.

- Identify potential safety and environmental risks for each target liquid
- Assess legal authorization requirements for each target liquid
- Strategies to bring very large quantities of liquids into the underground tanks
- Availability nearby the sites will be investigated and costs for transport will be estimated taking into account purity at delivery
- Methods of local production and their impact on the site will be assessed.
- The filling techniques of deep underground tanks avoiding recontamination will be defined.
- methods to further purify and maintain high purity levels
- emptying of the tanks will be addressed.

# WP3.3 Template per site

(1) Identify methods of procurement of large quantities (per site, per liquid)

Liquid Argon: Andre, Scintillator: Franz, Michael Water: site specific...Memphys

- what (local) suppliers?, time scale for production, costs
- what transport to site (rail, road...)

### (2) Environmental impact, safety, logistical, issues of transport to site

### (3) On site storage and/or transfer underground

- construction of underground pipeline, intermediate storage, safety
- transfer by containers through shaft/tunnel
- (4) Possibility of production on site and/or underground
  - e.g. water purification, liquid argon production
  - power consumption, ventilation, safety and disruption to tunnel/mining
- (5) Maintenance of liquid purity during and after fill
  - LAr boil-off sell it, disposal...agreements with company

Liquid Proce	Design Study curement, deliverable 3.3.	1 (60)
Liquid Procurem	Design Study nent for LAGUNA rable 3.3)	O1.03.2010       Table of Contents         Executive Summary       1.0       Site Overview         1.0       Site Overview         2.0       Background to Liquid Procurement for LAGUNA at Boulby         3.0       Liquid Argon (GLACIER) 3.1         3.2       Liquid argon and Boulby         4.0       Liquid Scintillator (LENA) 4.1         4.2       Liquid Scintillator and Boulby
Source of liquid, company and status of contacts Analy Authority. Analy North Yorkshire Water, Environment Agency, North Yorkshire Moors National Park Authority. (was produ Below Ground: CPL discussions with CPL ongoing CPA (phen based probu	ntillator (50 Liquid Argon (100 nnes) ktonnes) ttoGobain, Zinsser ulytic, Perkin Elmer. contacts established in BOC Gases / Cryoservice Other possible suppliers are: Air Products, Air Liquide UK, Intergas. aremaic plaster are: Air Products, Air Liquide UK, Intergas. so produces ciality chemicals. E mylxylylethane) de scintillator adv ciality best	5.0 Water (MEMPHYS) 5.1 Background information on water supply at Boulby 5.2 Water delivery at Boulby References ANNEX 1: Identification of critical factors ANNEX 2: Draft liquid procurement tables ANNEX 1: Identified Critical Factors ANNEX 2: Draft Liquid Procurement Tables (1) Identify methods of procurement of large quantities (per liquid) (2) Transport to the site - environmental impact, safety, logistical issues
e.g. e Location of supplier, Existing on site at Poten distance to site Boulby or if r Petre comp Spain	h several companies, BOC ential Teeside Suppliers based pliers 30 km away nationwide but also in Tees Valley around 30 km away pany in San Roque, in ferred option is by As for liquid argon.	<ul> <li>(3) On site storage and/or transfer underground</li> <li>(4) Possibility of production on site and/or underground</li> <li>(5) Tank filling and maintenance of liquid purity during and after fill</li> </ul>

### WP3.3 Draft Status

Canfranc: missing all information but I know it's on the way Frejus: missing introductory section; tables not complete Phyasalmi: missing introductory section; tables not complete Slanic: missing some information Sunlab: missing some information Umbria: please can we have a word version (not pdf), also missing introductory section

# Deliverable WP 3.4

# **WP3.4 Report Contents**

### (1) Stakeholder support, risks, benefits and impact

- Social, economic and political organisations and people relevant to the infrastructure - levels of support, risks and impact

- Table 3.5 collates information on organisations that will be influential in determining whether the infrastructure can or should proceed or not at the site.

Site owners, Environment Agencies, Emergency Services, Planning Agencies, Local Council, Authority. Local Public Transport, Local Mayor, Local MPs, Local MEP, Regional Development Agency, Support from National Scientific Community, Support from Local University Scientific Community, National Science Funding Agencies, Local, Regional, National University political support, Local Schools and Educational Authorities, Local Industry, Philanthropic Support, Other

### (2) Socio-economic impact assessment

- An assessment of the socio-economic impact that the new infrastructure itself will have

- Table 3.6 collates information on:

job creation, skills and knowledge exchange, economy, environment, local services, local transport, local political profile and status, impact on science for the region and nation, impact on society, schools and education, other impacts

## Task 13 - Socio-economic

(USFD coordinator)

From each site, coordinated together:

Report on the potential socio-economic impact of the construction and operation of the research infrastructure

 local communities will generally directly or indirectly benefit from the presence of a lab yet could also be affected by the construction and operation

-task will attempt to quantify the impact and propose solutions to mitigate any possible negative aspects.

contact with the local governments needed

# WP3.4 (1) Template per site

### (1) See template used for WP3.1 (e.g. for Boulby)

Socio-economic Impact of the Research Infrastructure on the Sites

(1) Social, Economic and Political Organisations and People Relevant to the Infrastructure - levels of support, risks and impact

+

Type of Social, Economic and Political Organisation or Person Involved	Economic and importance Political Organisation or Person Involved		Risk, benefit or impact to project	Status of engagement		
Site owners			<ul> <li>(are all relevant ownership issues clear in law?)</li> <li>Boulby, mine is owned by CPL which is part of ICL. The benefit is strong experience and support for underground construction including access to mining engineers, equipment as well as experience in safety, political and planning issues.</li> <li>Risk: finite lifetime of mine and any conflicts of priorities. These can be mitigated against by sufficient financial backing and partnership.</li> <li>Impact: very high - strong experience and support for underground construction.</li> </ul>	Good relations with scientists over 20 years. CPL management closely engaged in development of science and strongly supports LAGUNA and other science. There is a joint executive board involving members from the science community, universities and CPL, with also the Crown Estates (see below).		
Environment Agencies	British Standards Institution Contact: David.Robinson Tel: +44 (0) 181 996 9000 E-mail: David.Robinson@bsi- global.com	Boulby conforms to a strict ISO14001:2004 Environmental Management System (see CPL web site) that satisfys all agency requirements (local authority, national park	(are these agencies aware of the environmental impact - during and after construction?) Risk: there is minimal risks - all agencies are aware of the mining operations and expansion plans. Construction of LAGUNA (for instance rock removal) is not out of line with normal workings at Boulby.	CPL are highly engaged with environment agencies and observe the strictest protocols, e.g. CPL Boulby, Site is certified to the EMAS Regulations (Council Regulation 761/01) registration number UK000115). Direct discussion of LAGUNA is pending. However, significant issues are not expected as the expected environmental impact is not		

	Safety Executive HM		well in hand and understood, e.g. rock disposal is	
	Inspectorate of Mines,		routine at Boulby,	
	Edgar Allen House, 241			
	Glossop			
	Road Sheffield S10 2GW			
	Tel: 0114 291 2390			
Emergency	Nearest A&E, Marton	In addition CPL	(are these agencies aware of the impact on	CPL is well integrated already into emergency
Services	Road, Middlesbrough,	provide on site medical	emergency services?)	services. Other interested parties, STFC, Mine
	Cleveland, TS4 3BW	and fire services both		Inspectorate (above), University of Sheffield etc
	Tel: 01642 850850	above and below	Specific discussion on LAGUNA is pending	are well integrated.
		ground. There is the	However, in terms of mining activity LAGUNA	
	Nearest Fire station:	Cleveland Emergency	is not exceptional. The special hazards of liquids	
	Coronation Rd, Loftus,	Planning Unit. CPL hold all the details.	needs to be discussed.	
	Saltburn-By-The-Sea,	There is over 30 years	Risk: low as CPL is well integrated already into	
	Cleveland TS13 4SW	experience in all	emergency services.	
		experience in all emergency procdures	energency services.	
	Tel: 01287 640362	required for	Impact: the impact of this integration is	
		underrgound work	consequently high.	
Planning	Local council: Redcar and	For workings under the	(how will planning permission be obtained and	All agencies are well in contact with CPL.
	Cleveland, www.redcar-	land planning issues lie	what is the risk that it will not?)	Crown Estates is aware of LAGUNA and
Agencies	cleveland.gov.uk	with the local authority		supportive. CR is a member of the Boulby
		and local land owner	Preference is for under-sea sites where the Crown	Science Executive.
	North York Moors	permissions. For	Estates are the prime authority. The Crown	bolance integrate.
	National Park	workings under the sea	Estates is already involved in discussions of	
	Authority: The Old	the Crown Estates is	LAGUNA and is supportive.	
	Vicarage, Bondgate,	required.		
	Helmsley, York YO62		Risk: under-land permissions are more complex	
	5BP UK		due to local land ownerships.	
	Crown Estates: 16 New		Impact: CPL are well used to tricky applications;	
	Burlington Place, London		LAGUNA not very abnormal; Crown Estates	
	W1S 2HX, UK		supportive of LAGUNA	
	Tel: +44 (0) 20 7851 5000			
Local Council	Local council: Redcar and	As above	(ditto - any other obstacles, or positive	As above
	Cleveland, www.redcar-		support)	
Authority	cleveland.gov.uk			
	-		As above	
	North York Moors			

# WP3.4 (2) Template per site

### (2) See template used for WP3.1 (e.g. for Boulby)

(2) Socio-Economic Impact Assessment Summary

This table outlines an assessment of the socio-economic impact that the new infrastructure itself will have.

Impact Item	Impact
Job creation	(how will the infrastructure effect local and national employment during and after construction?)
Skills and knowledge Exchange	(how will the infrastructure, during and after construction, impact on the skills base?)
Economy	(how will the infrastructure benefit the local and national economy in general?)
Environment	(what will be the short and long term environmental impact?)
Local services	(what will be the short and long term impact on emergency services?)
Local transport	(what will be the short and long term impact on roads and local transport services?)
Local political profile and status	(what benefits will there be to the profile of the region and what impact will this have?)
Impact on science for the region and nation	(what benefits will there be to the science profile of the region and nation and what impact will this have?)
Impact on society, schools and education	(what benefits will there be to society, schools and education, e.g. through outreach programmes etc, and what impact will this have?)
Other impacts	

### WP3.4 Draft Status

			A, Design Study conomic, deliverable 3.4.	1 (115) 01.03.2010		LAGUNA, Design Study Boulby 4 (11 Socio-Economic, deliverable 3.4. 01.03.2	
LAGUNA Design Study Socio-Economic Overview Report for LAGUNA (Deliverable 3.4)					Table of Contents Executive Summary		
(1) Social, Econo	cio-economic Impac mic and Political Orga s information on organis	nisations and People			1.0 2.0 3.0 4.0 5.0 6.0 7.0 8.0	Stakeholders, ownership and legal issues Socio-economic advantages for LAGUNA at Boulby Local towns, industry, commerce, community and accommodation Outreach, knowledge exchange and economic impact Identified critical socio-economic factors and mitigation summary Environmental impact analysis Socio-economic impact analysis 7.1 Stakeholder support, risks, benefits and impact 7.2 Socio-economic impact assessment Conclusion and future	
Type of Social, Economic and Political Organisation or Person Involved	Contact Details	Role and importance	Risk, benefit or impact to project	Status of engagement	ANN	EX 1: Draft Socio-economic Impact Analysis Tables EX 2: Outline for Environmental Impact Analysis Study EX 3: Draft Socio-economic Impact Analysis Study	
Site owners	Cleveland Potash Ltd., Boulby Mine, Loftus Salbum-by-the Sea, a Cleveland, TS134UZ UK Contact: D.Pybus Tc1:+44 (0) 1287 (40140 E-mail: enquirites@clevelandpotas h.co.uk	Owners of mine. Responsible for current operations and safety. Support is essential.		executive board involving members from the science community, universities and CPL, with also the Crown Estates (see below).			

### WP3.4 Draft Status

Boulby:needs editing and updatingCanfranc:missing all information but I know it's on the wayFrejus:expand intro section; tables not quite completePhyasalmi:missing introductory section; tables not completeSlanic:missing introductory sectionSunlab:missing some informationUmbria:please can we have a word version (not pdf), also missiintroductory section

# **Environmental Impact Study**

#### CONTENTS

1.1 INTRODUCTION

1.2 SOCIO-ECONOMIC IMPACT ASSESSMENT

1.3 PHASES OF SOCIO-ECONOMIC IMPACT ASSESSMENT

1.4 DEFINING THE SCOPE OF SOCIO-ECONOMIC IMPACT ASSESSMENT

1.5 IDENTIFYING AND EVALUATING DEVELOPMENT IMPACTS

1.5.1 Estimating Quantitative Changes in the Socio-Economic Characteristics

A) DEMOGRAPHIC IMPACT

B) IMPACT ON HOUSING MARKET

C) IMPACT ON RETAIL MARKET

D) IMPACT ON EMPLOYMENT AND INCOME

E) IMPACT ON PUBLIC SERVICES

Public safety services Education Health Recreation Local Transport Local agencies – Planning and Development Local political profile and status

1.5.2 Measuring Qualitative Changes in the Socio-Economic Characteristics

F) QUALITY OF LIFE

G) IMPACT OF SCIENCE PROFILE ON REGION AND NATION

1.6 CONCLUSION

1.7 REFERENCES

This is <u>missing</u> from LAGUNA remit but perhaps could be included (one reason for project extension?)

e.g. see outline for Boulby in WP3.1

Annex 6: Draft Socioeconomic Impact Analysis

### **Actions and deadlines now**

Action is needed now on <u>liquids</u> (procurement) and <u>Socio-Economic</u> - these are potential critical paths

deadline: end Oct

# Deliverable WP 3.2



## Deliverable 3.2 - month 24

	•						
3.2	Final report on safety	3	USFD	20	Report	СО	24

#### A final confidential report defining all safety and environmental issues of the sites

(i) additional infrastructure required for safe operation, in conjunction with the overall safety strategy of the host (road tunnel or mine)
(ii) include possible failure modes of each experiment
(iii) methods by which this risk can be mitigated
(iv) a risk analysis for each site

# Task 12 - Final report

subject to commercial confidentiality where appropriate

assessment of:

site specific power requirements, installation of additional transformers for AC, ventilation, atmospheric purification, pumping and chiller systems, underground workshops, surface buildings, experimental areas, cranes and associated heavy duty equipment required during construction.

identify alternative ventilation and cooling schemes for tailored cooling of sensitive components such as the heat exchange on compressors.

identify safety considerations:

- emergency response equipment
- air monitoring
- egress procedures
- hazardous material handling
- dedicated ventilation piping for the removal of boil off noble gas, cryogenic coolants, and toxic scintillator vapour
- containment systems for scintillator and liquid noble gas spillages.

# Task 12 - Final report

- emergency management plan
- fire containment procedures and evacuation route
- •training required for the underground rescue and emergency response teams relevant to the specific experimental target material
- required steps to contain and dispose of hazardous laboratory materials
- decontamination in accordance with local law

failure modes for each experiment, making an assessment of the severity of each, the potential costs involved, and ways in which each can be mitigated.

## Boulby WP3 progress [09/10]



Working on: Liquids at Boulby Logistics, tank construction Safety, vent-bore concept

# **Liquid Procurement**

#### G7.2 Industrial Partnership for Liquid Procurement at Boulby

To achieve the proposed Boulby specific liquid argon delivery assessment discussion has started between the following companies:

- Air Products Ltd. UK based company expert in production and delivery of cryogenic liquids in the UK and Europe (also USA and Asia).
- (2) Technodyne Ltd. Design engineers expert in large LPG tank design
- (3) CPL the mine company at Boulby, expert in the logistics of transportation of equipment underground.

(1) potential cost savings from proximity of local supplies of liquid argon from nearby Tees industry and Air Products plants at Hull: The location of Boulby close to existing Air Products and Linde/BOC liquid argon production at Tees, Hull and Carington, plus access to a dedicated port, rail and A-class roads, provide <u>an estimated saving of 30-50% in argon costs</u> over other locations in Europe (AP private communication).

The vast pertro-chemical industry in nearby Tees has several companies that can produce liquid argon and scintillator materials. The mine owns a rail line in that direction. Fig. G7.3.1 shows the proximity of the BOC plant to Boulby, about 30 km.

#### Several conversations with Air Products and BOC










Fig. G7.3.2 Proximity of the Air Products plants to Boulby, Hull is ~150km.

# Safety vent concepts

AAE designing narrow shaft for supply and for ventilation direct to the LAGUNA site

#### G4.6.2 Vent Bore-hole Option Design

Design of the optional vent bore-hole has been discussed with Brittish Drilling and Freezing, Ltd. who we do a lot of work with AAE Ltd. This company is expert in large deep boreholes for the gas and oil industry. The suggested position of the hole is show in Fig. G4.6.1.

#### **Vent-bore option**




Fig. G4.6.1 Suggested position of vent bore hole

A 1500m deep hole on land would cost ~£2M for a 12" finished hole size. Such holes have been drilled in the area before. A size up to about 1.5m excavated hole size with heavy casings can also be achieved with special machinery the cost nearer £5M.

# Liquid Transport

- Boulby is used to pumping liquids down from surface, e.g. 300 tons/hr pipeline exists for slurry




- Liquid Argon or scintillator delivery to Boulby looks feasible: CPL have dedicated rail link to nearby port and to Tees including ICI major chemical works, 20 miles away. ICI likely can produces LAr and Scintillator components? (needs confirmation)


- Water supply and purification also possible underground - strong capability to pump and deal with water (megatons)

- Underground (and above ground) workshop experience for tanks is good


### **New Shaft Proposal Option**


- Additional option designed by AAE special design to pass planning
- Timeline (2+ years); Cost share (TBD): €15M (CPL), €15M (LAGUNA)





#### Based on Goddard base tunnel





# WP3 - Boulby Next Steps

(1) More work on local/regional political support:

-New Government is re-shaping Regional Development Agencies

(2) Costing of liquid procurement (work with BOC/AP)

(3) safety issues: vent-bore costs