



# CNGS Status: Neutrino Beam to OPERA

Edda Gschwendtner, CERN, Geneva



# Outline



- **CNGS Commissioning and Physics Operation 2006**
- **Perspectives 2007**
- **Maximum Possible Number of Protons on CNGS**



# CNGS Project



## CNGS (CERN Neutrino Gran Sasso)


- A long base-line neutrino beam facility (732km)
- send  $\nu_\mu$  beam produced at CERN
- detect  $\nu_\tau$  appearance in OPERA experiment at Gran Sasso



→ direct proof of  $\nu_\mu$  -  $\nu_\tau$  oscillation (appearance experiment)




# $\nu_\tau$ – Appearance Experiment




- **Beam optimization:**
  - ➔ **Intensity:** as high as possible
  - ➔ **Neutrino energy:** matched for  $\nu_\mu$ - $\nu_\tau$  appearance experiments
- **Product of**
  1. **Oscillation probability**  
 $\nu_\mu - \nu_\tau$
  2. **Production cross-section**  
 $\nu_\tau$  with matter
  3.  $\nu_\mu$  -fluence(E)  
+ **Detection efficiency in the experiment**

# CERN NEUTRINOS TO GRAN SASSO

## Underground structures at CERN








73 MBG (Dipoles)

20 QTG (Quadruples)

12 MDG (Corrector Magnets)


Proton Beam Line









# CNGS Layout



# CNGS Target











# Horn

Installation of the horn in the target chamber



	Unit	HORN System	REFL. System
Load Peak current	kA	150	180
Pulse duration	ms	6.5	9.8
Water flow for delta T=5C	l/min	50	50
Pressure	bar	1.2	1.2











# CNGS Proton Beam Parameters




Beam parameters	Nominal CNGS beam
Nominal energy [GeV]	400
Normalized emittance [ $\mu\text{m}$ ]	H=12 V=7
Emittance [ $\mu\text{m}$ ]	H=0.028 V= 0.016
Momentum spread $\Delta p/p$	0.07 % +/- 20%
# extractions per cycle	2 separated by 50 ms
Batch length [ $\mu\text{s}$ ]	10.5
# of bunches per pulse	2100
Intensity per extraction [ $10^{13}$ p]	2.4
Bunch length [ns] ( $4\sigma$ )	2
Bunch spacing [ns]	5
Beta at focus [m]	hor.: 10 ; vert.: 20
Beam sizes at 400 GeV [mm]	0.5 mm
Beam divergence [mrad]	hor.: 0.05; vert.: 0.03

**~500kW beam power**



**Expected beam performance:  $4.5 \times 10^{19}$  protons/year on target**



	Date	Extractions	Protons
Commissioning W28	10 – 14 Jul. 2006	300	1.3 E14
Commissioning W30	31 Jul. – 4 Aug. 2006	500	2.4 E14
Commissioning W33	14 – 18 Aug. 2006	1300	6.5 E15
Physics Operation I	18 – 30 Aug. 2006	53000	7.8 E17
Low Intensity Tests	12 – 13 Oct. 2006	2500	9.5 E15
Physics Operation II	26 – 27 Oct. 2006	8300	5.8 E16



- Maximum proton intensity reached in 2006:  $3.5 \cdot 10^{13}$ /cycle at 400GeV
- While setting up high intensities for all 3 cycles, reflector leak appeared



# FIRST SHOT 11 July 2006



**1<sup>st</sup> shot** down proton beam line: beam is already well centered on screens



- 8 profile monitors (BTVG):**  
**Optical Transition Radiation screens:**
- 75  $\mu\text{m}$  carbon
  - 12  $\mu\text{m}$  titanium screens








# Trajectory along the Beam Line




Average of two extractions.  $1E13$  protons per batch



→ Beam position stability onto the target over the 3 first days:  $\sim 50 \mu\text{m}$  rms



# Proton Beam Scans across the Target






# Vertical Beam vs. Target Alignment




## Muon pit 2: sensitive to beam vs. target alignment








# CNGS Final Alignment







# Summary of 2006 Run



- **Commissioning was very successful**
  - Detailed hardware commissioning
  - ‘Dry runs’
    - Allowed early debugging of all systems
- **Smooth start-up**
  - Beam interlock system very good
  - Extraction channel well tuned
  - Beam well centered along beam line
    - Beam position stability: 50  $\mu\text{m}$  rms
    - Beam spot at target: 0.5 mm rms.
  - Centering of beam vs. target and horn important
  - Muon monitors: very sensitive to any beam changes
    - Used as on-line feedback for quality control of neutrino beam.





# Radiation Protection Issues



## Radiation Protection constraints to CNGS operation

- **Cool down limit for starting access into CNGS**  
→ 2hr + 4hr (i.e. 4 hr ventilation on)
- **RP inspection mandatory before any access is granted:**  
→ Takes ~1/2 day (surveys, taking samples, etc.)
- **Dose planning mandatory for any interventions**



# Perspectives for 2007



- **OPERA has asked for 1 E19 pot at the end of the run 2007.**
  - ➔ **Subject to experimental status.**
  - ➔ **To be decided in the next SPSC.**
- **Meanwhile: repair work for the CNGS horn and reflector is ongoing.**



# Maximum Possible Number of Protons delivered to CNGS

(M. Meddahi and E. Shaposhnikova for PAF members)



## CNGS design values

- CNGS committed to deliver  $4.5 \text{ E}19$  pot/year for 5 years
- $I=3.5 \text{ E}13$  per batch,  $I=7\text{E}13$  per cycle
  - assumed in the design phase for the equipment for which the instantaneous intensity is important (target)
- $1.38 \text{ E}20$  pot/year
  - assumed (unrealistic scenario) for the design of equipment, for which long term effects are relevant (equipment exchange)



# Intensity Limitations from the CNGS Facility



Intensity limitation	Protons per batch	Protons per cycle	POT per year
Radiation Protection calculation and optimization	3.5E13		<b>Soil/concrete activation: 4.5E19</b> <b>Air/water activation: 7.6E19</b>
Target design	3.5E13	1.4E14	2E20
Horn design	3.5E13	7E13	1.38E20
Shielding, Decay Tube, Hadron stop design			1.38E20
Kicker system	3.5E13	1E14	
Instrumentation	3.5E13		

- **Intensity limitations from the injectors**
  - ➔ **Intensity limitations from accelerator chain injectors and for various scenarios are being evaluated. More results for end March 2007.**





# Spare Slides



# CNGS Performance



**For CNGS performance, the main issues are**

**→ the geodesic alignment wrt. Gran Sasso**

**Examples:                      effect on  $V_{T_{cc}}$  events**

**horn off axis by 6mm                      < 3%**

**reflector off axis by 30mm                      < 3%**

**proton beam on target  
off axis by 1mm                      < 3%**

**CNGS facility misaligned                      < 3%  
by 0.5mrad (beam 360m off)**

**→ the beam must hit the target very accurately**

**→ horn and reflector tables NOT motorized**



# The CNGS Reflector



Water distribution

Outer conductor


Inner conductor

Drain tube

Support and alignment  
frame


Transport chassis

Drain connections  $\times 5$





# Leaking Drain Connection








# New Design for Drain Connection



*CNGS Reflector Leak Review Meeting with AB, TS and RP experts, held on 29 Nov 06*

## Improvements of new design:

- **Second welded bellows**
  - Absorb better any misalignment errors
- **Water and vapour tightness maintained**
  - tightening the ceramic between flanges with bolts
- **Brazing is avoided**
- **Rigorous QA during assembly**
  - Tracing of equipment and record history





# Next Steps



## Tests

- **Mounting first prototype on spare horn**
- **Perform tests with spare horn in BA7**
  - ➔ **Electrical tests**
  - ➔ **Vibration measurements on old drain connection**
  - ➔ **Vibration measurements on new drain connection**

## Repair

- **Radiation Issues**
  - ➔ **Careful dose planning needed**
- **Repair is not trivial**

TSG4  
SERVICE

# Repair Location

